

REEFS-02

COUNTY	DEPLOY DATE	REEF NAME	PRIMARY MATERIAL	LORAN1	LORAN2	LATITUDE	LONGITUDE
LEVY	6/22/95	LEVY #1 BIG BEND REEFS	MODULES CONCRETE CUBES (24)	14417.6	45378.4	2904.960	8254.730
LEVY	6/22/95	LEVY #2 BIG BEND REEFS	MODULES CONCRETE CUBES (96)	14418.9	45378.6	2904.670	8255.020
LEVY	10/1/91	WHITE CITY BRIDGE	BRIDGE RUBBLE	14359.1	45770.2	2910.011	8338.978
LEVY	10/30/90	SUWANNEE REGIONAL REEFS	MODULES CONCRETE CUBES	14363.1	45525.4	2859.180	8319.110
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (24)	14370.0	45571.4	2902.684	8321.250
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (24)	14363.9	45540.0	2900.011	8320.060
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (24)	14372.4	45615.4	2905.194	8324.191
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (96)	14363.1	45525.4	2859.181	8319.063
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (96)	14373.2	45624.7	2905.776	8324.774
LEVY	1/1/90	SUWANNEE REGIONAL REEF	MODULES CONCRETE CUBES (96)	14367.3	45566.3	2901.910	8321.419
LEVY	12/31/89	BETTY CASTOR REEF	MODULES CONCRETE	14410.4	45699.9	2916.500	8323.000
LEVY	4/18/89	CEDAR KEY REEF SITE 2	CONCRETE CULVERTS	14375.0	45467.0	2858.910	8312.000
LEVY	1/30/89	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14375.2	45639.5	2906.830	8325.520
LEVY	1/10/89	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14375.1	45641.3	2906.920	8325.720
LEVY	12/7/88	CEDAR KEY REEF SITE 2	CONCRETE CULVERTS	14375.2	45466.5	2858.930	8311.910
LEVY	11/10/88	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14375.3	45639.7	2906.870	8325.500
LEVY	10/28/88	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14375.0	45639.7	2906.840	8325.570
LEVY	9/23/88	CEDAR KEY REEF SITE 2	CONCRETE CULVERTS	14375.1	45467.4	2858.950	8312.010
LEVY	8/30/88	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14374.9	45641.3	2906.629	8325.892
LEVY	8/19/88	CEDAR KEY REEF SITE 2	CONCRETE CULVERTS	14375.3	45467.0	2858.712	8312.099
LEVY	7/21/88	CEDAR KEY REEF SITE 3	CONCRETE CULVERTS	14375.0	45640.7	2906.621	8325.824
LEVY	9/24/86	CEDAR KEY 31	CONCRETE CULVERTS 40	14398.3	45548.2	2907.231	8313.465
LEVY	9/18/86	CEDAR KEY #1	CONCRETE CULVERTS 85	14398.8	45548.6	2907.356	8313.386
LEVY	9/9/86	CEDAR KEY #1	CONCRETE CULVERTS 87	14398.8	45548.8	2907.365	8313.402
LEVY	9/5/86	CEDAR KEY #1	CONCRETE CULVERTS 85	14398.9	45548.4	2907.369	8313.347
LEVY	9/2/86	CEDAR KEY #1	CONCRETE CULVERTS 80	14398.7	45548.6	2907.334	8313.408
LEVY	8/26/86	CEDAR KEY #1	MODULES CONCRETE STONE CRAB (108)	14396.8	45536.9	2906.412	8312.896
LEVY	8/25/86	CEDAR KEY REEF SITE 1	MODULES CONCRETE STONE CRAB (108)	14395.4	45536.9	2906.111	8313.203
LEVY	12/31/85	COAL ASH REEF	CONCRETE COAL ASH	14401.0	45535.1	2907.266	8312.300
LEVY	8/19/85	CEDAR KEY REEF	CONCRETE CULVERTS	14398.5	45549.9	2907.348	8313.557
LEVY	8/12/85	CEDAR KEY REEF	CONCRETE CULVERTS	14398.4	45549.6	2907.314	8313.555

REEFS-02

DESCRIPTION	DEPTH	RELIEF	GPS
24 PRE-FABRICATED CUBES ONE METER ON A SIDE-50M SPACED HEXAGON	21	3	
96 PRE-FABRICATED CUBES ONE METER ON A SIDE-50M SPACED HEXAGON	18	3	
STEEL AND CONCRETE RUBBLE FROM WHITE CITY BRIDGE.	55	9	DGPS
FIRST 12 CONCRETE MODULE SITES-PHASE I RES. REEFS-LL=SITE A 7/23/97	40	3	LORAN
SITE "D", 4 CUBES X 740 FEET (225 m), NORTH PATCH	40	3	DGPS
SITE "B", 4 CUBES X 80 FEET (25 m), NORTH PATCH	40	3	DGPS
SITE "E", 4 CUBES X 740 FEET (225 m), NORTH PATCH	40	3	DGPS
SITE "A", 16 CUBES X 740 FEET (225 M), NORTH PATCH	40	3	DGPS
SITE "F", 16 CUBES X 80 FEET (25m), NORTH PATCH	40	3	DGPS
SITE "C", 16 CUBES X 80 FEET (25 m), NORTH PATCH	40	3	DGPS
CONCRETE MODULES, PART OF HIGH SCHOOL PROJECT, POLY DRUMS WITH CONCRETE	22		LORAN
27 PIECES OF PIPE, TENTH AND LAST OF 10 LOADS	26		LORAN
20 PIECES OF PIPE, NINTH OF 10 LOADS	36		LORAN
33 PIECES OF PIPE, EIGHTH OF 10 LOADS	36		LORAN
25 PIECES OF PIPE, SEVENTH OF 10 LOADS	26		LORAN
53 PIECES OF PIPE, SIXTH OF 10 LOADS	36		LORAN
43 PIECES OF PIPE, FIFTH OF 10 LOADS	36		LORAN
13 CONCRETE PYRAMIDS 6X5X5, FOURTH OF 10 LOADS	26	4	LORAN
36 PIPES & SIX SLABS , THIRD OF 10 LOADS	36		LORAN
333 YARDS. CONCRETE RUBBLE , SECOND OF 10 LOADS	26		LORAN
60 PIECES -18 TO 40 INCHES, FIRST OF 10 UNDER THIS GRANT	36		LORAN
ALL 40 AT THE LISTED COORDINATES, 7 4TH & FINAL DROP OF 7 THIS GRANT	23		LORAN
ALL 85 AT THE LISTED COORDINATES	23		LORAN
87 TOTAL,3 DROPS THIS DATE, 13# AT 398.8/549.0 & 34# AT 398.3/548.2	23		LORAN
85 TOTAL,3 DROPS THIS DATE, 40# AT 398.8/548.1 & 4 AT 398.8/549.0	23		LORAN
80 TOTAL, 3 DROPS THIS DATE, 23# AT 398.4/549.7 & 27# AT 398.8/549.0	23		LORAN
108 STONE CRAB MODULES, 36 ALSO AT 396.9/532.8 & 397.5/534.9	23		LORAN
108 CONCRETE MODULES, 35"X 20"X12", 6 PLOTS OF 36 EACH/2 DAYS	23		LORAN
EXPERIMENTAL COAL ASH CONCRETE BLOCKS	25		LORAN
CONCRETE CULVERTS, 2ND OF TWO LOADS THIS GRANT	25		LORAN
CONCRETE CULVERTS, 1 1ST OF TWO LOAD THIS GRANT	25		LORAN